THE LATEST ON BLUE STREAM FIBER PROGRESS

Owners,

The installation of the Blue Stream Fiber is progressing very well. Installers are providing quality workmanship while avoiding damaging our underground infrastructure (water, power, irrigation and TV cable). By the end of the current week, they will have completed the orange protective outer tube. This tube will have the fiber line inserted in it, with a detection wire that will allow detection instruments to locate it during future infrastructure work avoiding possible damage to the fiber cable.

On completion of this initial stage, they will then connect the fiber line to your specific unit and complete the installation of all the outside equipment.

Next, the *IN-HOME WIRING will begin*. This will start on June 10, 2024, and finish on July 17, 2024. The exact schedule from Blue Stream Fiber is listed below with everything completed at the latest by mid-September, inclusive of BETA testing.

By MID AUGUST a series of meetings will be held for Blue Stream to explain to owners the functionality of the provided internet service, and the optional TV and telephone service.

As previously mentioned, if possible:

Blue Stream Fiber will ensure that the WIFI pods are placed strategically throughout units to ensure complete coverage throughout the unit based on their professional technicians.

If a second or third pod is needed to improve coverage reception, the professional technicians will evaluate if additional pods are needed, and a request will be made during installation.

Due to our various unit types, placement of in-home equipment will vary. Blue Stream Fiber will ultimately do its best to streamline the location of the in-home equipment. The objectives are stated below by unit type.

- <u>For UNIT TYPE A,</u> THE OBJECTIVE IS TO HAVE THE IN-UNIT EQUIPMENT INSTALLED IN THE SECONDARY BEDROOM.
- <u>UNIT TYPE B,</u> THE OBJECTIVE IS TO HAVE THE IN-UNIT EQUIPMENT INSTALLED IN THE DEN.

- FOR UNIT TYPE C, D AND DD, THE IN-UNIT EQUIPMENT WILL BE INSTALLED CLOSE TO THE CURRENT EQUIPMENT LOCATION. BLUE STREAM FIBER WILL TRY TO IMPROVE THE WAY AT&T ENTERED THE FIBER IN YOUR UNIT.

Below is the schedule for the fiber pre-wiring in your building:

Dates	Building#	Dates	Building#	Dates	Building#
June 10	1, 2	June 11	3, 4	June 12	5, 6
June 13	7, 8	June 14	9, 10	June 17	11, 12
June 18	14, 15	June 19	16, 17	June 20	18, 19
June 21	20, 21	June 24	22, 23	June 25	24, 25
June 26	26, 27	June 27	28, 29	June 28	30, 31
July 8	32, 33	July 9	34, 35	July 10	36, 37
July 11	38, 39	July 12	40, 41	July 15	42, 43
July 16	44, 45	July 17	46		

For owners that will not be present at their unit during installation and want to designate someone to be present, please advise the office. If an owner does not contact our office to designate someone to be present, Waterside Management will appoint a representative to be present in your unit when Blue Stream personnel are installing the equipment. Remember they will be doing 16 units a day.

Please make sure the Waterside office has a working set of keys to your unit and for owners of a model B, if the den area is locked, also make sure that Waterside has a key.

We hope to issue one more report next week, that will include a series of photos that will show the difference between the current installation and the state-of-the-art equipment for the new installation. The new equipment is very impressive with many technical improvements.

Mr. Mongrain was at Waterside, the week of May 27, 2024, to supervise the work and to assist Property Manager Stacey Casey during that full week. It was a very busy week with repairs accomplished. They were done immediately and properly.

Blue Stream Fiber for the schedule and Waterside Management for the comments.

June 3, 2024